

ROADS PROGRAM – 2018

2 WEEK SCHEDULE

SINGLE LANE CLOSURE - LIMITED ACCESS														
NO PARKING ON STREET														
NO PARKING / SINGLE LANE CLOSURE														
Street	9/17	9/18	9/19	9/20	9/21			9/24	9/25	9/26	9/27	9/28		
Maplewood														
Raising structures		X	X											
Finish Pave								X						
Hubbard														
Aprons										X	X	X		
Crofut														
Raising structures			X	X										
Finish Pave								X						
Jason (Gale to Roselyn)														
Aprons	X													
Columbus Ave														
Aprons										X	X	X		
Tor Court														
Aprons	X													
McKay														
Raising structures				X	X									
Finish Pave								X						

CY 18 Roads Program

WARD	ROAD		Milled	STATUS	Final Pave
				Skim Pave	
2	Dalton (eastbound-Benedict to Plastics)	4,200	X	X	X
	Maplewood	1,150	X	X	
	Hubbard	5,000	X	X	
3	Silver Lake Road	2,357	X	X	
4	East New Lenox	12,280	X	X	X
	Crofut	1,650	X	X	
5	Merriam/South Merriam	2,440	X	X	X
	Henry	1,380	X	X	X
	Jason (Gale to Roselyn)	1,500	X	X	X
6	Columbus Ave	3,620	X	X	X
	Tor Court	1,510	X	X	X
	Seymour	500	X	X	X
	McKay	604	X	X	
7	Pecks	14,500	X	X	X
	Seymour	1,500	X	X	X