

ROADS PROGRAM – 2018

2 WEEK SCHEDULE

SINGLE LANE CLOSURE - LIMITED ACCESS														
NO PARKING ON STREET														
NO PARKING / SINGLE LANE CLOSURE														
Street	9/24	9/25	9/26	9/27	9/28			10/1	10/2	10/3	10/4	10/5		
Maplewood														
Finish Pave		X												
Aprons								X	X	X	X	X		
Hubbard														
Aprons				X	X			X	X	X	X	X		
Final Pave - Approach to Plaza Entrance			X											
Crofut														
Finish Pave	X													
Aprons								X	X	X	X	X		
Columbus Ave														
Aprons			X	X	X									
McKay														
Finish Pave	X													

CY 18 Roads Program

WARD	ROAD		Milled	STATUS	
				Skim Pave	Final Pave
2	Dalton (eastbound-Benedict to Plastics)	4,200	X	X	X
	Maplewood	1,150	X	X	
	Hubbard	5,000	X	X	X
3	Silver Lake Road	2,357	X	X	X
4	East New Lenox	12,280	X	X	X
	Crofut	1,650	X	X	
5	Merriam/South Merriam	2,440	X	X	X
	Henry	1,380	X	X	X
	Jason (Gale to Roselyn)	1,500	X	X	X
6	Columbus Ave	3,620	X	X	X
	Tor Court	1,510	X	X	X
	Seymour	500	X	X	X
	McKay	604	X	X	
7	Pecks	14,500	X	X	X
	Seymour	1,500	X	X	X